

|                                                |                                                      |           |            |                                                                      |             |                                                        |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
|------------------------------------------------|------------------------------------------------------|-----------|------------|----------------------------------------------------------------------|-------------|--------------------------------------------------------|---|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----------|---|-----|------|---|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|
| Riviera Beach Police Complex-Baseline Schedule |                                                      |           |            | Project Name: Riviera Beach Police Complex<br>Full Baseline Schedule |             |                                                        |   |     |      |     |     |     |     |     |     |     |     | 07-Aug-25 |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| Activity ID                                    | Activity Name                                        | Start     | Finish     | Original Duration                                                    | Total Float |                                                        |   |     | 2026 |     |     |     |     |     |     |     |     |           |   |     | 2027 |   |     |     |     |     |     |     |     |     |     |     | 2028 |     |     |     |     |     |     |     |
|                                                |                                                      |           |            |                                                                      |             | Oct                                                    | N | Dec | Jan  | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct       | N | Dec | Jan  | F | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan  | Feb | Mar | Apr | May | Jun | Jul | Aug |
| Riviera Beach Police Complex-Baseline Schedule |                                                      | 14-Nov-25 | 13-Jun-28  | 641                                                                  | 0           |                                                        |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| MILESTONES                                     |                                                      | 14-Nov-25 | 13-Jun-28  | 641                                                                  | 0           |                                                        |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| PRECONSTRUCTION MILESTONES                     |                                                      | 14-Nov-25 | 29-Dec-25  | 28                                                                   | 0           |                                                        |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| M1000                                          | Demolition Permit Obtained                           |           | 14-Nov-25* | 0                                                                    | 0           | ◆ Demolition Permit Obtained                           |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| M1010                                          | GMP 1 Approval - Demo                                |           | 04-Dec-25* | 0                                                                    | 0           | ◆ GMP 1 Approval - Demo                                |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| M1020                                          | GMP 2 Approval - Construction                        |           | 12-Dec-25* | 0                                                                    | 0           | ◆ GMP 2 Approval - Construction                        |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| M1030                                          | Building Permit Obtained                             |           | 29-Dec-25* | 0                                                                    | 0           | ◆ Building Permit Obtained                             |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| POLICE DEPARTMENT BUILDING MILESTONES          |                                                      | 16-Feb-27 | 20-Mar-28  | 272                                                                  | 0           |                                                        |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| M1040                                          | Roof Dry-in                                          |           | 16-Feb-27  | 0                                                                    | 64          | ◆ Roof Dry-in                                          |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| M1050                                          | Building Dried-In                                    |           | 23-Feb-27  | 0                                                                    | 59          | ◆ Building Dried-In                                    |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| M1060                                          | Generator Building Complete                          |           | 06-Jul-27  | 0                                                                    | 145         | ◆ Generator Building Complete                          |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| M1070                                          | Police Department Complete                           |           | 20-Mar-28  | 0                                                                    | 0           | ◆ Police Department Complete                           |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| EVIDENCE/FIRING RANGE BUILDING MILESTONES      |                                                      | 13-Jan-27 | 22-Nov-27  | 215                                                                  | 79          |                                                        |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| M1080                                          | Roof Dry-in                                          |           | 13-Jan-27  | 0                                                                    | 79          | ◆ Roof Dry-in                                          |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| M1090                                          | Building Dried-In                                    |           | 04-Feb-27  | 0                                                                    | 154         | ◆ Building Dried-In                                    |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| M1100                                          | Evidence/Firing Range Complete                       |           | 22-Nov-27  | 0                                                                    | 79          | ◆ Evidence/Firing Range Complete                       |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| SITEWORK MILESTONES                            |                                                      | 28-Sep-27 | 28-Sep-27  | 0                                                                    | 116         |                                                        |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| A4880                                          | Sitework Complete                                    |           | 28-Sep-27  | 0                                                                    | 116         | ◆ Sitework Complete                                    |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| COMPLETION MILESTONES                          |                                                      | 20-Mar-28 | 13-Jun-28  | 60                                                                   | 0           |                                                        |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| A4890                                          | Substantial Completion                               |           | 20-Mar-28  | 0                                                                    | 0           | ◆ Substantial Completion                               |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| A4900                                          | Final Completion                                     |           | 13-Jun-28  | 0                                                                    | 0           | ◆ Final Completion                                     |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| SUBMITTALS / PROCUREMENT                       |                                                      | 12-Dec-25 | 04-Nov-26  | 225                                                                  | 299         |                                                        |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| SUBCONTRACTOR AWARD                            |                                                      | 12-Dec-25 | 18-Feb-26  | 45                                                                   | 10          |                                                        |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| A1310                                          | Priority Subcontractors Award                        | 12-Dec-25 | 12-Jan-26  | 20                                                                   | 9           | ■ Priority Subcontractors Award                        |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| A1300                                          | Subcontractors Award                                 | 12-Dec-25 | 18-Feb-26  | 45                                                                   | 10          | ■ Subcontractors Award                                 |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| EARLY SUBMITTALS                               |                                                      | 13-Jan-26 | 18-Mar-26  | 45                                                                   | 32          |                                                        |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| S1000                                          | Rebar Shop Drawings                                  | 13-Jan-26 | 20-Jan-26  | 5                                                                    | 9           | ■ Rebar Shop Drawings                                  |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| S1010                                          | Rebar Shop Drawings Review and Approval              | 21-Jan-26 | 03-Feb-26  | 10                                                                   | 9           | ■ Rebar Shop Drawings Review and Approval              |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| A1330                                          | Tilt Panel Engineering Drawings                      | 13-Jan-26 | 25-Feb-26  | 30                                                                   | 25          | ■ Tilt Panel Engineering Drawings                      |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| A1340                                          | Tilt Panel Engineering Drawings Review and Approval  | 26-Feb-26 | 18-Mar-26  | 15                                                                   | 25          | ■ Tilt Panel Engineering Drawings Review and Approval  |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| A1410                                          | Structural Steel Shop Drawings                       | 13-Jan-26 | 25-Feb-26  | 30                                                                   | 37          | ■ Structural Steel Shop Drawings                       |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| A1420                                          | Structural Steel Shop Drawings Review and Approval   | 26-Feb-26 | 11-Mar-26  | 10                                                                   | 37          | ■ Structural Steel Shop Drawings Review and Approval   |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| SUBMITTALS                                     |                                                      | 19-Feb-26 | 15-Apr-26  | 40                                                                   | 404         |                                                        |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| A1610                                          | Roofing Systems Package                              | 19-Feb-26 | 18-Mar-26  | 20                                                                   | 137         | ■ Roofing Systems Package                              |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| A1620                                          | Roofing Systems Package Review and Approval          | 19-Mar-26 | 01-Apr-26  | 10                                                                   | 137         | ■ Roofing Systems Package Review and Approval          |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| A2000                                          | Metal Pan Stairs and Handrails Shop Drawings         | 19-Feb-26 | 18-Mar-26  | 20                                                                   | 103         | ■ Metal Pan Stairs and Handrails Shop Drawings         |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| A2010                                          | Metal Pan Stairs Shop Drawings Review and Approval   | 19-Mar-26 | 01-Apr-26  | 10                                                                   | 103         | ■ Metal Pan Stairs Shop Drawings Review and Approval   |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| A2030                                          | Elevator Shop Drawings                               | 19-Feb-26 | 18-Mar-26  | 20                                                                   | 339         | ■ Elevator Shop Drawings                               |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| A2040                                          | Elevator Shop Drawings Review and Approval           | 19-Mar-26 | 01-Apr-26  | 10                                                                   | 339         | ■ Elevator Shop Drawings Review and Approval           |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| A2080                                          | Windows Shop Drawings                                | 19-Feb-26 | 18-Mar-26  | 20                                                                   | 191         | ■ Windows Shop Drawings                                |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| A2090                                          | Windows Shop Drawings Review and Approval            | 19-Mar-26 | 01-Apr-26  | 10                                                                   | 191         | ■ Windows Shop Drawings Review and Approval            |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| A2120                                          | Storefront Shop Drawings                             | 19-Feb-26 | 18-Mar-26  | 20                                                                   | 206         | ■ Storefront Shop Drawings                             |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| A2130                                          | Storefront Shop Drawings Review and Approval         | 19-Mar-26 | 01-Apr-26  | 10                                                                   | 206         | ■ Storefront Shop Drawings Review and Approval         |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| A2190                                          | Doors and Hardware Shop Drawings                     | 19-Feb-26 | 18-Mar-26  | 20                                                                   | 206         | ■ Doors and Hardware Shop Drawings                     |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |
| A2200                                          | Doors and Hardware Shop Drawings Review and Approval | 19-Mar-26 | 01-Apr-26  | 10                                                                   | 206         | ■ Doors and Hardware Shop Drawings Review and Approval |   |     |      |     |     |     |     |     |     |     |     |           |   |     |      |   |     |     |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |

Actual Work

Critical Remaining Work

Remaining Work

◆ Milestone

Page 1 of 10

| Riviera Beach Police Complex-Baseline Schedule |                                  |                                                           |           |           | Project Name: Riviera Beach Police Complex<br>Full Baseline Schedule |             |                                                                                            |                               |     |      |     |     |     |     |     |     |     |     |     | 07-Aug-25 |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|------------------------------------------------|----------------------------------|-----------------------------------------------------------|-----------|-----------|----------------------------------------------------------------------|-------------|--------------------------------------------------------------------------------------------|-------------------------------|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----------|-----|-----|---|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| Activity ID                                    |                                  | Activity Name                                             | Start     | Finish    | Original Duration                                                    | Total Float |                                                                                            |                               |     | 2026 |     |     |     |     |     |     |     |     |     | 2027      |     |     |   |     |     |     |     |     |     |     |     | 2028 |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |                                  |                                                           |           |           |                                                                      |             | Oct                                                                                        | N                             | Dec | Jan  | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | N         | Dec | Jan | F | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov  | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec |
| <div></div> <div></div> <div></div>            | A2220                            | SallyPort Overhead Doors Shop Drawings                    | 19-Feb-26 | 18-Mar-26 | 20                                                                   | 216         | <div></div> SallyPort Overhead Doors Shop Drawings                                         |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A2230                            | SallyPort Overhead Doors Shop Drawings Review and Appr    | 19-Mar-26 | 01-Apr-26 | 10                                                                   | 216         | <div></div> SallyPort Overhead Doors Shop Drawings Review and Approval                     |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A2570                            | Plumbing Shop Drawings                                    | 19-Feb-26 | 18-Mar-26 | 20                                                                   | 386         | <div></div> Plumbing Shop Drawings                                                         |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A2580                            | Plumbing Shop Drawings Review and Approval                | 19-Mar-26 | 01-Apr-26 | 10                                                                   | 386         | <div></div> Plumbing Shop Drawings Review and Approval                                     |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A2600                            | Lighting Shop Drawings                                    | 19-Feb-26 | 18-Mar-26 | 20                                                                   | 271         | <div></div> Lighting Shop Drawings                                                         |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A2610                            | Lighting Shop Drawings Review and Approval                | 19-Mar-26 | 01-Apr-26 | 10                                                                   | 271         | <div></div> Lighting Shop Drawings Review and Approval                                     |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A2680                            | Electrical Equipment Shop Drawings                        | 19-Feb-26 | 18-Mar-26 | 20                                                                   | 206         | <div></div> Electrical Equipment Shop Drawings                                             |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A2690                            | Electrical Equipment Shop Drawings Review and Approval    | 19-Mar-26 | 01-Apr-26 | 10                                                                   | 206         | <div></div> Electrical Equipment Shop Drawings Review and Approval                         |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A2630                            | Mechanical Equipment Shop Drawings                        | 19-Feb-26 | 18-Mar-26 | 20                                                                   | 201         | <div></div> Mechanical Equipment Shop Drawings                                             |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A2640                            | Mechanical Equipment Shop Drawings Review and Approva     | 19-Mar-26 | 01-Apr-26 | 10                                                                   | 201         | <div></div> Mechanical Equipment Shop Drawings Review and Approval                         |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A3010                            | Louvers Shop Drawings                                     | 19-Feb-26 | 25-Feb-26 | 5                                                                    | 344         | <div></div> Louvers Shop Drawings                                                          |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A3020                            | Louvers Shop Drawings Review and Approval                 | 26-Feb-26 | 04-Mar-26 | 5                                                                    | 344         | <div></div> Louvers Shop Drawings Review and Approval                                      |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A3150                            | Booster Pump Shop Drawings                                | 19-Feb-26 | 18-Mar-26 | 20                                                                   | 384         | <div></div> Booster Pump Shop Drawings                                                     |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A3160                            | Booster Pump Shop Drawings Review and Approval            | 19-Mar-26 | 01-Apr-26 | 10                                                                   | 384         | <div></div> Booster Pump Shop Drawings Review and Approval                                 |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A3190                            | Generators Shop Drawings                                  | 19-Feb-26 | 18-Mar-26 | 20                                                                   | 309         | <div></div> Generators Shop Drawings                                                       |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A3200                            | Generators Shop Drawings Review and Approval              | 19-Mar-26 | 01-Apr-26 | 10                                                                   | 309         | <div></div> Generators Shop Drawings Review and Approval                                   |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A3280                            | Curtain Wall System Shop Drawings                         | 19-Feb-26 | 18-Mar-26 | 20                                                                   | 339         | <div></div> Curtain Wall System Shop Drawings                                              |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A3290                            | Curtain Wall System Shop Drawings Review and Approval     | 19-Mar-26 | 01-Apr-26 | 10                                                                   | 339         | <div></div> Curtain Wall System Shop Drawings Review and Approval                          |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A3310                            | Custom Canopy and Trellis System Shop Drawings            | 19-Feb-26 | 01-Apr-26 | 30                                                                   | 344         | <div></div> Custom Canopy and Trellis System Shop Drawings                                 |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A3320                            | Custom Canopy and Trellis System Shop Drawings Review     | 02-Apr-26 | 15-Apr-26 | 10                                                                   | 344         | <div></div> Custom Canopy and Trellis System Shop Drawings Review and Approval             |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A3340                            | Backlit Metal Paneling Shop Drawings                      | 19-Feb-26 | 18-Mar-26 | 20                                                                   | 384         | <div></div> Backlit Metal Paneling Shop Drawings                                           |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A3350                            | Backlit Metal Paneling Shop Drawings Review and Approva   | 19-Mar-26 | 01-Apr-26 | 10                                                                   | 384         | <div></div> Backlit Metal Paneling Shop Drawings Review and Approval                       |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A3850                            | Prefabricated Steel Stairs Shop Drawings                  | 19-Feb-26 | 18-Mar-26 | 20                                                                   | 249         | <div></div> Prefabricated Steel Stairs Shop Drawings                                       |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A3860                            | Prefabricated Steel Stairs Shop Drawings Review and Appr  | 19-Mar-26 | 01-Apr-26 | 10                                                                   | 249         | <div></div> Prefabricated Steel Stairs Shop Drawings Review and Approval                   |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A4180                            | Ballistic Ceiling Panels Shop Drawings                    | 19-Feb-26 | 18-Mar-26 | 20                                                                   | 384         | <div></div> Ballistic Ceiling Panels Shop Drawings                                         |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A4190                            | Ballistic Ceiling Panels Shop Drawings Review and Approva | 19-Mar-26 | 01-Apr-26 | 10                                                                   | 384         | <div></div> Ballistic Ceiling Panels Shop Drawings Review and Approval                     |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A4320                            | Firing Range Specialty Mechanical Equipment Shop Drawir   | 19-Feb-26 | 18-Mar-26 | 20                                                                   | 269         | <div></div> Firing Range Specialty Mechanical Equipment Shop Drawings                      |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A4330                            | Firing Range Speciality Mechanical Equipment Shop Drawir  | 19-Mar-26 | 01-Apr-26 | 10                                                                   | 269         | <div></div> Firing Range Speciality Mechanical Equipment Shop Drawings Review and Approval |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A4750                            | Grease Trap Shop Drawings                                 | 19-Feb-26 | 18-Mar-26 | 20                                                                   | 319         | <div></div> Grease Trap Shop Drawings                                                      |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A4760                            | Grease Trap Shop Drawings Review and Approval             | 19-Mar-26 | 01-Apr-26 | 10                                                                   | 319         | <div></div> Grease Trap Shop Drawings Review and Approval                                  |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A4840                            | Security Fencing Shop Drawings                            | 19-Feb-26 | 18-Mar-26 | 20                                                                   | 414         | <div></div> Security Fencing Shop Drawings                                                 |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A4850                            | Security Fencing Shop Drawings Review and Approval        | 19-Mar-26 | 01-Apr-26 | 10                                                                   | 414         | <div></div> Security Fencing Shop Drawings Review and Approval                             |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | MATERIAL / EQUIPMENT FABRICATION |                                                           |           | 04-Feb-26 | 04-Nov-26                                                            | 190         | 299                                                                                        | <div></div> Rebar Fabrication |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A3035                            | Rebar Fabrication                                         | 04-Feb-26 | 25-Feb-26 | 15                                                                   | 9           | <div></div> Louvers Fabrication                                                            |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A3030                            | Louvers Fabrication                                       | 05-Mar-26 | 15-Apr-26 | 30                                                                   | 344         | <div></div> Metal Pan Stairs and Handrails Fabrication                                     |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A2020                            | Metal Pan Stairs and Handrails Fabrication                | 02-Apr-26 | 13-May-26 | 30                                                                   | 103         | <div></div> Plumbing Fixtures Fabrication                                                  |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A2590                            | Plumbing Fixtures Fabrication                             | 02-Apr-26 | 13-May-26 | 30                                                                   | 386         | <div></div> Ballistic Ceiling Panels Fabrication                                           |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A4200                            | Ballistic Ceiling Panels Fabrication                      | 02-Apr-26 | 13-May-26 | 30                                                                   | 384         | <div></div> Grease Trap Fabrication                                                        |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A4770                            | Grease Trap Fabrication                                   | 02-Apr-26 | 13-May-26 | 30                                                                   | 319         | <div></div> Security Fencing Fabrication                                                   |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A4860                            | Security Fencing Fabrication                              | 02-Apr-26 | 13-May-26 | 30                                                                   | 414         | <div></div> Booster Pump Fabrication                                                       |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A3170                            | Booster Pump Fabrication                                  | 02-Apr-26 | 28-May-26 | 40                                                                   | 384         | <div></div> Prefabricated Steel Stairs Fabrication                                         |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A3870                            | Prefabricated Steel Stairs Fabrication                    | 02-Apr-26 | 28-May-26 | 40                                                                   | 249         | <div></div> Roofing Systems                                                                |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A1630                            | Roofing Systems                                           | 02-Apr-26 | 26-Jun-26 | 60                                                                   | 137         | <div></div> Windows Fabrication                                                            |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A2100                            | Windows Fabrication                                       | 02-Apr-26 | 26-Jun-26 | 60                                                                   | 191         | <div></div> Storefront Fabrication                                                         |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                | A2140                            | Storefront Fabrication                                    | 02-Apr-26 | 26-Jun-26 | 60                                                                   | 206         | <div></div> Doors and Hardware Fabrication                                                 |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
| A2210                                          | Doors and Hardware Fabrication   | 02-Apr-26                                                 | 26-Jun-26 | 60        | 206                                                                  |             |                                                                                            |                               |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |

Actual Work Critical Remaining Work Remaining Work Milestone Milestone

Page 2 of 10

[illegible]

| Riviera Beach Police Complex-Baseline Schedule |  |                             |           |           | Project Name: Riviera Beach Police Complex<br>Full Baseline Schedule |             |                                                                                                                                                                                                                                                                                                                                                                                                                   |   |     |      |     |     |     |     |     |     |     |     |     | 07-Aug-25 |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|------------------------------------------------|--|-----------------------------|-----------|-----------|----------------------------------------------------------------------|-------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----------|-----|-----|---|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| Activity ID                                    |  | Activity Name               | Start     | Finish    | Original Duration                                                    | Total Float |                                                                                                                                                                                                                                                                                                                                                                                                                   |   |     | 2026 |     |     |     |     |     |     |     |     |     | 2027      |     |     |   |     |     |     |     |     |     |     |     | 2028 |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                             |           |           |                                                                      |             | Oct                                                                                                                                                                                                                                                                                                                                                                                                               | N | Dec | Jan  | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | N         | Dec | Jan | F | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov  | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep |
|                                                |  | TILT PANELS                 | 23-Apr-26 | 26-Aug-26 | 87                                                                   | 0           | <div><div></div> Build Casting Beds<div><div></div> Form Wall Panels<div><div></div> MEP Rough-in Wall Panels<div><div></div> Reinforce Wall Panels<div><div></div> Panel Inspections<div><div></div> Pour Panels<div><div></div> Panels Cured<div><div></div> Erect Tilt Panels and Temporary Bracing</div></div></div></div></div></div></div></div>                                                            |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                |  | SECOND FLOOR STRUCTURE      | 27-Aug-26 | 23-Feb-27 | 120                                                                  | 0           | <div><div></div> Structural Steel Bar Joists<div><div></div> Metal Decking<div><div></div> MEP Rough-In Deck<div><div></div> Reinforce and Pour Interior Concrete Decks<div><div></div> Second Floor Deck Cured<div><div></div> Pour Back Second Floor Deck (Around Bracing)</div></div></div></div></div></div>                                                                                                  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                |  | ROOF                        | 09-Nov-26 | 23-Feb-27 | 70                                                                   | 59          | <div><div></div> Structural Steel Bar Joists<div><div></div> Structural Steel Columns<div><div></div> Metal Decking<div><div></div> Roof MEP Rough-In<div><div></div> Reinforce and Pour Concrete Roof Deck<div><div></div> LWIC and Cure<div><div></div> Strip Tilt Wall Bracing<div><div></div> Single Ply Roofing Membrane<div><div></div> Roofing Dryin</div></div></div></div></div></div></div></div></div> |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                |  | FIRST FLOOR STRUCTURE       | 26-Oct-26 | 16-Nov-26 | 15                                                                   | 45          | <div><div></div> First Floor Interior CMU Walls (Non-Load Bearing)</div>                                                                                                                                                                                                                                                                                                                                          |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                |  | BUILDING ENVELOPE AND DRYIN | 11-Jan-27 | 23-Feb-27 | 30                                                                   | 59          | <div><div></div> Install SallyPort Overhead Doors<div><div></div> Install Exterior Doors and Hardware<div><div></div> Install Windows<div><div></div> Install Storefront System<div><div></div> Building Dried-In</div></div></div></div></div>                                                                                                                                                                   |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                |  | INTERIOR FINISHES           | 27-Aug-26 | 04-Feb-28 | 357                                                                  | 0           |                                                                                                                                                                                                                                                                                                                                                                                                                   |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                |  | STAIRS                      | 27-Aug-26 | 23-Sep-26 | 19                                                                   | 31          |                                                                                                                                                                                                                                                                                                                                                                                                                   |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                |  | NORTH STAIRS                | 27-Aug-26 | 16-Sep-26 | 14                                                                   | 36          | <div><div></div> Install Metal Pan Stairs<div><div></div> Install Handrails<div><div></div> Pour Concrete Fill<div><div></div> Concrete Cure Period</div></div></div></div>                                                                                                                                                                                                                                       |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                |  | SOUTH STAIRS                | 03-Sep-26 | 23-Sep-26 | 14                                                                   | 31          | <div><div></div> Install Metal Pan Stairs<div><div></div> Install Handrails<div><div></div> Pour Concrete Fill<div><div></div> Concrete Cure Period</div></div></div></div>                                                                                                                                                                                                                                       |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                |  | ELEVATOR                    | 24-Feb-27 | 20-Apr-27 | 40                                                                   | 197         |                                                                                                                                                                                                                                                                                                                                                                                                                   |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |

Actual Work Critical Remaining Work Remaining Work Milestone Milestone

Page 4 of 10



| Riviera Beach Police Complex-Baseline Schedule                                                                                                           |  |                          |                                                           | Project Name: Riviera Beach Police Complex<br>Full Baseline Schedule |                   |             |     |   |     |      |     |     |     |     |     |     |     |     |     | 07-Aug-25 |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |                                                              |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|----------------------------------------------------------------------------------------------------------------------------------------------------------|--|--------------------------|-----------------------------------------------------------|----------------------------------------------------------------------|-------------------|-------------|-----|---|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----------|-----|-----|---|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|--------------------------------------------------------------|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| Activity ID                                                                                                                                              |  | Activity Name            | Start                                                     | Finish                                                               | Original Duration | Total Float |     |   |     | 2026 |     |     |     |     |     |     |     |     |     | 2027      |     |     |   |     |     |     |     |     |     |     |     | 2028 |     |     |     |     |     |     |     |     |                                                              |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  |                          |                                                           |                                                                      |                   |             | Oct | N | Dec | Jan  | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | N         | Dec | Jan | F | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov  | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug                                                          | Sep |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A2250                    | Install Elevator Piston                                   | 24-Feb-27                                                            | 02-Mar-27         | 5           | 197 |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Install Elevator Piston                                    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A2260                    | Install Platform for Cab                                  | 03-Mar-27                                                            | 16-Mar-27         | 10          | 197 |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Install Platform for Cab                                   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A2270                    | Install Elevator Cab                                      | 17-Mar-27                                                            | 30-Mar-27         | 10          | 197 |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Install Elevator Cab                                       |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A2070                    | Trim out Cab and Run Car                                  | 31-Mar-27                                                            | 20-Apr-27         | 15          | 197 |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Trim out Cab and Run Car                                   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | FIRST FLOOR              |                                                           | 17-Nov-26                                                            | 22-Oct-27         | 233         | 44  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |                                                              |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | FRAMING AND MEP ROUGH-IN |                                                           | 17-Nov-26                                                            | 14-Apr-27         | 100         | 24  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |                                                              |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A1640                    | Layout Interior Walls                                     | 17-Nov-26                                                            | 23-Nov-26         | 5           | 20  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Layout Interior Walls                                      |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A1650                    | Metal Stud Framing                                        | 24-Nov-26                                                            | 23-Dec-26         | 20          | 20  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Metal Stud Framing                                         |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A1690                    | Fire Alarm / Low Voltage Rough-In                         | 04-Jan-27                                                            | 01-Feb-27         | 20          | 44  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Fire Alarm / Low Voltage Rough-In                          |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A1660                    | Plumbing Rough-In                                         | 24-Dec-26                                                            | 08-Feb-27         | 30          | 20  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Plumbing Rough-In                                          |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A1700                    | Fire Sprinkler Rough-In                                   | 11-Jan-27                                                            | 08-Feb-27         | 20          | 39  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Fire Sprinkler Rough-In                                    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A1680                    | Mechanical (Above Ceiling) Rough-In                       | 04-Jan-27                                                            | 16-Feb-27         | 30          | 30  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Mechanical (Above Ceiling) Rough-In                        |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A1670                    | Electrical Rough-In                                       | 04-Jan-27                                                            | 02-Mar-27         | 40          | 20  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Electrical Rough-In                                        |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A1710                    | MEP Rough-In Inspections                                  | 03-Mar-27                                                            | 09-Mar-27         | 5           | 24  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ MEP Rough-In Inspections                                   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A1720                    | Backing and Blocking                                      | 10-Mar-27                                                            | 16-Mar-27         | 5           | 24  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Backing and Blocking                                       |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A1730                    | Insulation                                                | 17-Mar-27                                                            | 13-Apr-27         | 20          | 24  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Insulation                                                 |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A1740                    | Insulation Inspection                                     | 14-Apr-27                                                            | 14-Apr-27         | 0           | 24  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Insulation Inspection                                      |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | DRYWALL                  |                                                           | 14-Apr-27                                                            | 18-May-27         | 25          | 24  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |                                                              |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A1750                    | Install Ceiling Drywall                                   | 14-Apr-27                                                            | 27-Apr-27         | 10          | 29  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Install Ceiling Drywall                                    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A1760                    | Hang Drywall                                              | 14-Apr-27                                                            | 04-May-27         | 15          | 24  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Hang Drywall                                               |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A1770                    | Taping and Spackling                                      | 05-May-27                                                            | 18-May-27         | 10          | 24  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Taping and Spackling                                       |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | FINISHES                 |                                                           | 10-Jun-27                                                            | 22-Oct-27         | 93          | 44  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |                                                              |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A2280                    | Paint - Prime & 1st Coat (Walls and Ceiling)              | 10-Jun-27                                                            | 24-Jun-27         | 10          | 9   |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Paint - Prime & 1st Coat (Walls and Ceiling)               |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A2300                    | Ceilings - Install Acoustical Wood Plank Ceiling System   | 25-Jun-27                                                            | 01-Jul-27         | 5           | 12  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Ceilings - Install Acoustical Wood Plank Ceiling System    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A2290                    | Ceilings - Install Acoustical Ceiling Panel System        | 25-Jun-27                                                            | 07-Jul-27         | 8           | 9   |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Ceilings - Install Acoustical Ceiling Panel System         |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A2340                    | Flooring - Concrete Floor Finishes (Epoxy/Terrazo/Sealed) | 08-Jul-27                                                            | 18-Aug-27         | 30          | 9   |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Flooring - Concrete Floor Finishes (Epoxy/Terrazo/Sealed)  |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A2350                    | Flooring - Tile and Carpet Tile                           | 08-Jul-27                                                            | 18-Aug-27         | 30          | 9   |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Flooring - Tile and Carpet Tile                            |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A2380                    | Doors and Hardware                                        | 19-Aug-27                                                            | 01-Sep-27         | 10          | 49  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Doors and Hardware                                         |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A2390                    | Millwork                                                  | 19-Aug-27                                                            | 09-Sep-27         | 15          | 44  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Millwork                                                   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A2400                    | Specialties (Lockers, High Density Storage, Lab Equipment | 19-Aug-27                                                            | 16-Sep-27         | 20          | 39  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Specialties (Lockers, High Density Storage, Lab Equipment, |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A2440                    | Final Paint                                               | 17-Sep-27                                                            | 30-Sep-27         | 10          | 39  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Final Paint                                                |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A2460                    | Plumbing Trim-Out                                         | 01-Oct-27                                                            | 07-Oct-27         | 5           | 41  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Plumbing Trim-Out                                          |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A2480                    | Mechanical Trim-Out                                       | 08-Oct-27                                                            | 15-Oct-27         | 5           | 44  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Mechanical Trim-Out                                        |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A2470                    | Electrical Trim-Out                                       | 08-Oct-27                                                            | 20-Oct-27         | 8           | 41  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Electrical Trim-Out                                        |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A2490                    | Fire Alarm / Low Voltage Trim-Out                         | 18-Oct-27                                                            | 22-Oct-27         | 5           | 44  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Fire Alarm / Low Voltage Trim-Out                          |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A2500                    | Fire Sprinkler Trim-Out                                   | 18-Oct-27                                                            | 22-Oct-27         | 5           | 44  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Fire Sprinkler Trim-Out                                    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | SECOND FLOOR             |                                                           | 02-Feb-27                                                            | 04-Feb-28         | 252         | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |                                                              |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | FRAMING AND MEP ROUGH-IN |                                                           | 02-Feb-27                                                            | 11-Jun-27         | 92          | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |                                                              |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A1780                    | Layout Interior Walls                                     | 17-Feb-27                                                            | 23-Feb-27         | 5           | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Layout Interior Walls                                      |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A1800                    | Fire Alarm / Low Voltage Rough-In                         | 02-Feb-27                                                            | 02-Mar-27         | 20          | 50  |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Fire Alarm / Low Voltage Rough-In                          |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A1790                    | Metal Stud Framing                                        | 24-Feb-27                                                            | 23-Mar-27         | 20          | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Metal Stud Framing                                         |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A1810                    | Plumbing Rough-In                                         | 24-Mar-27                                                            | 04-May-27         | 30          | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Plumbing Rough-In                                          |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A1820                    | Fire Sprinkler Rough-In                                   | 07-Apr-27                                                            | 04-May-27         | 20          | 5   |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Fire Sprinkler Rough-In                                    |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A1840                    | Electrical Rough-In                                       | 31-Mar-27                                                            | 11-May-27         | 30          | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Electrical Rough-In                                        |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A1830                    | Mechanical (Above Ceiling) Rough-In                       | 31-Mar-27                                                            | 11-May-27         | 30          | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ Mechanical (Above Ceiling) Rough-In                        |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A1850                    | MEP Rough-In Inspections                                  | 12-May-27                                                            | 18-May-27         | 5           | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     | █ MEP Rough-In Inspections                                   |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <div><div></div> Actual Work</div> <div><div></div> Remaining Work</div> <div><div></div> Critical Remaining Work</div> <div><div></div> Milestone</div> |  |                          |                                                           | Page 5 of 10                                                         |                   |             |     |   |     |      |     |     |     |     |     |     |     |     |     |           |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |                                                              |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |

| Riviera Beach Police Complex-Baseline Schedule                           |  |                    |                                                           |           | Project Name: Riviera Beach Police Complex<br>Full Baseline Schedule            |             |     |   |     |      |     |     |     |     |     |     |     |     |     | 07-Aug-25 |                                                                                  |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|--------------------------------------------------------------------------|--|--------------------|-----------------------------------------------------------|-----------|---------------------------------------------------------------------------------|-------------|-----|---|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----------|----------------------------------------------------------------------------------|-----|---|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| Activity ID                                                              |  | Activity Name      | Start                                                     | Finish    | Original Duration                                                               | Total Float |     |   |     | 2026 |     |     |     |     |     |     |     |     |     | 2027      |                                                                                  |     |   |     |     |     |     |     |     |     |     | 2028 |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  |                    |                                                           |           |                                                                                 |             | Oct | N | Dec | Jan  | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | N         | Dec                                                                              | Jan | F | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov  | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep |
|                                                                          |  | A1860              | Backing and Blocking                                      | 19-May-27 | 25-May-27                                                                       | 5           | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Backing and Blocking</div>                                      |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A1870              | Insulation                                                | 26-May-27 | 09-Jun-27                                                                       | 10          | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Insulation</div>                                                |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A1880              | Insulation Inspection                                     | 10-Jun-27 | 11-Jun-27                                                                       | 2           | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Insulation Inspection</div>                                     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | DRYWALL            | 14-Jun-27                                                 | 27-Jul-27 | 30                                                                              | 0           |     |   |     |      |     |     |     |     |     |     |     |     |     |           |                                                                                  |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A1890              | Install Ceiling Drywall                                   | 14-Jun-27 | 21-Jun-27                                                                       | 5           | 15  |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Install Ceiling Drywall</div>                                   |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A1900              | Hang Drywall                                              | 14-Jun-27 | 13-Jul-27                                                                       | 20          | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Hang Drywall</div>                                              |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A1910              | Taping and Spackling                                      | 14-Jul-27 | 27-Jul-27                                                                       | 10          | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Taping and Spackling</div>                                      |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | FINISHES           | 28-Jul-27                                                 | 04-Feb-28 | 130                                                                             | 0           |     |   |     |      |     |     |     |     |     |     |     |     |     |           |                                                                                  |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2310              | Paint - Prime & 1st Coat (Walls and Ceiling)              | 28-Jul-27 | 10-Aug-27                                                                       | 10          | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Paint - Prime &amp; 1st Coat (Walls and Ceiling)</div>          |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2330              | Ceilings - Install Acoustical Ceiling Panel System        | 11-Aug-27 | 24-Aug-27                                                                       | 10          | 5   |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Ceilings - Install Acoustical Ceiling Panel System</div>        |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2320              | Ceilings - Install Acoustical Wood Plank Ceiling System   | 11-Aug-27 | 31-Aug-27                                                                       | 15          | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Ceilings - Install Acoustical Wood Plank Ceiling System</div>   |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2370              | Flooring - Concrete Floor Finishes (Epoxy/Terrazo/Sealed) | 01-Sep-27 | 14-Oct-27                                                                       | 30          | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Flooring - Concrete Floor Finishes (Epoxy/Terrazo/Sealed)</div> |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2360              | Flooring - Tile and Carpet Tile                           | 01-Sep-27 | 14-Oct-27                                                                       | 30          | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Flooring - Tile and Carpet Tile</div>                           |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2410              | Doors and Hardware                                        | 15-Oct-27 | 28-Oct-27                                                                       | 10          | 20  |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Doors and Hardware</div>                                        |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2420              | Millwork                                                  | 15-Oct-27 | 04-Nov-27                                                                       | 15          | 15  |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Millwork</div>                                                  |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2430              | Specialties (Comm Center, IT Data Center)                 | 15-Oct-27 | 30-Nov-27                                                                       | 30          | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Specialties (Comm Center, IT Data Center)</div>                 |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2450              | Final Paint                                               | 01-Dec-27 | 14-Dec-27                                                                       | 10          | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Final Paint</div>                                               |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2510              | Plumbing Trim-Out (All Fixtures including Booster Pump)   | 15-Dec-27 | 21-Dec-27                                                                       | 5           | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Plumbing Trim-Out (All Fixtures including Bo</div>              |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2520              | Mechanical Trim-Out                                       | 22-Dec-27 | 29-Dec-27                                                                       | 5           | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Mechanical Trim-Out</div>                                       |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2530              | Electrical Trim-Out                                       | 22-Dec-27 | 06-Jan-28                                                                       | 10          | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Electrical Trim-Out</div>                                       |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2540              | Fire Alarm / Low Voltage Trim-Out                         | 30-Dec-27 | 06-Jan-28                                                                       | 5           | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Fire Alarm / Low Voltage Trim-Out</div>                         |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2550              | Fire Sprinkler Trim-Out                                   | 30-Dec-27 | 06-Jan-28                                                                       | 5           | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Fire Sprinkler Trim-Out</div>                                   |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A3000              | Systems Startup and Integration                           | 07-Jan-28 | 04-Feb-28                                                                       | 20          | 0   |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Systems Startup and Integration</div>                           |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | EXTERIOR FINISHES  | 24-Feb-27                                                 | 16-Jul-27 | 100                                                                             | 137         |     |   |     |      |     |     |     |     |     |     |     |     |     |           |                                                                                  |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2150              | Exterior Painting                                         | 24-Feb-27 | 23-Mar-27                                                                       | 20          | 137 |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Exterior Painting</div>                                         |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2160              | Stucco                                                    | 24-Mar-27 | 20-Apr-27                                                                       | 20          | 137 |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Stucco</div>                                                    |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A1600              | Curtain Wall                                              | 21-Apr-27 | 11-May-27                                                                       | 15          | 137 |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Curtain Wall</div>                                              |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A3230              | Custom Canopy and Trellis Systems                         | 12-May-27 | 24-Jun-27                                                                       | 30          | 137 |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Custom Canopy and Trellis Systems</div>                         |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2170              | Backlit Metal Paneling                                    | 25-Jun-27 | 16-Jul-27                                                                       | 15          | 137 |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Backlit Metal Paneling</div>                                    |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | MEP EQUIPMENT      | 24-Feb-27                                                 | 09-Jun-27 | 75                                                                              | 9           |     |   |     |      |     |     |     |     |     |     |     |     |     |           |                                                                                  |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2560              | Install Mechanical Rooftop Equipment                      | 24-Feb-27 | 23-Mar-27                                                                       | 20          | 59  |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Install Mechanical Rooftop Equipment</div>                      |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2670              | Electrical Room Equipment (Panels and Switchgear)         | 12-May-27 | 02-Jun-27                                                                       | 15          | 9   |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Electrical Room Equipment (Panels and Switchgear)</div>         |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2660              | Functional Performance Testing                            | 03-Jun-27 | 09-Jun-27                                                                       | 5           | 9   |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Functional Performance Testing</div>                            |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | GENERATOR BUILDING | 10-Mar-26                                                 | 06-Jul-27 | 331                                                                             | 145         |     |   |     |      |     |     |     |     |     |     |     |     |     |           |                                                                                  |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | FOUNDATION         | 10-Mar-26                                                 | 19-May-26 | 51                                                                              | 220         |     |   |     |      |     |     |     |     |     |     |     |     |     |           |                                                                                  |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2720              | Layout Building Corners and Control Lines                 | 10-Mar-26 | 10-Mar-26                                                                       | 1           | 94  |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Layout Building Corners and Control Lines</div>                 |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2730              | Excavate / Forms and Reinforcement for Footings           | 01-Apr-26 | 02-Apr-26                                                                       | 2           | 79  |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Excavate / Forms and Reinforcement for Footings</div>           |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2740              | Pour Footings                                             | 06-Apr-26 | 06-Apr-26                                                                       | 1           | 238 |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Pour Footings</div>                                             |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2750              | MEP Underground                                           | 07-Apr-26 | 08-Apr-26                                                                       | 2           | 238 |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> MEP Underground</div>                                           |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2760              | Install Vapor Barrier                                     | 05-May-26 | 05-May-26                                                                       | 1           | 220 |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Install Vapor Barrier</div>                                     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2770              | Form and Reinforce SOG                                    | 06-May-26 | 08-May-26                                                                       | 3           | 220 |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Form and Reinforce SOG</div>                                    |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2780              | Structural Inspection SOG                                 |           | 08-May-26                                                                       | 0           | 220 |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Structural Inspection SOG</div>                                 |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2790              | Pour SOG                                                  | 11-May-26 | 12-May-26                                                                       | 2           | 220 |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Pour SOG</div>                                                  |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2800              | SOG Cured                                                 | 13-May-26 | 19-May-26                                                                       | 5           | 220 |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> SOG Cured</div>                                                 |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | TILT PANELS        | 14-May-26                                                 | 10-Sep-26 | 82                                                                              | 152         |     |   |     |      |     |     |     |     |     |     |     |     |     |           |                                                                                  |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  | A2810              | Build Casting Beds                                        | 14-May-26 | 15-May-26                                                                       | 2           | 205 |   |     |      |     |     |     |     |     |     |     |     |     |           | <div><div></div> Build Casting Beds</div>                                        |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
|                                                                          |  |                    |                                                           |           | Page 6 of 10                                                                    |             |     |   |     |      |     |     |     |     |     |     |     |     |     |           |                                                                                  |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |
| <div><div></div> Actual Work</div> <div><div></div> Remaining Work</div> |  |                    |                                                           |           | <div><div></div> Critical Remaining Work</div> <div><div></div> Milestone</div> |             |     |   |     |      |     |     |     |     |     |     |     |     |     |           |                                                                                  |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |

| Riviera Beach Police Complex-Baseline Schedule |  |                               |                                                   |           |                   | Project Name: Riviera Beach Police Complex<br>Full Baseline Schedule |     |                                                   |     |      |     |     |     |     |     |     |     |     | 07-Aug-25 |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|------------------------------------------------|--|-------------------------------|---------------------------------------------------|-----------|-------------------|----------------------------------------------------------------------|-----|---------------------------------------------------|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----------|------|-----|-----|---|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| Activity ID                                    |  | Activity Name                 | Start                                             | Finish    | Original Duration | Total Float                                                          |     |                                                   |     | 2026 |     |     |     |     |     |     |     |     |           | 2027 |     |     |   |     |     |     |     |     |     |     |     | 2028 |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      | Oct | N                                                 | Dec | Jan  | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct       | N    | Dec | Jan | F | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov  | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec |
|                                                |  | A2820                         | Form Wall Panels                                  | 18-May-26 | 20-May-26         | 3                                                                    | 205 | Form Wall Panels                                  |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A2830                         | MEP Rough-in Wall Panels                          | 21-May-26 | 22-May-26         | 2                                                                    | 205 | MEP Rough-in Wall Panels                          |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A2840                         | Reinforce Wall Panels                             | 14-Jul-26 | 20-Jul-26         | 5                                                                    | 172 | Reinforce Wall Panels                             |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A2850                         | Panel Inspections                                 |           | 20-Jul-26         | 0                                                                    | 172 | Panel Inspections                                 |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A2860                         | Pour Panels                                       | 21-Jul-26 | 22-Jul-26         | 2                                                                    | 172 | Pour Panels                                       |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A2870                         | Panels Cured                                      | 23-Jul-26 | 29-Jul-26         | 5                                                                    | 172 | Panels Cured                                      |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A2880                         | Erect Tilt Panels and Temporary Bracing           | 27-Aug-26 | 10-Sep-26         | 10                                                                   | 152 | Erect Tilt Panels and Temporary Bracing           |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | ROOF                          |                                                   | 11-Sep-26 | 25-Feb-27         | 112                                                                  | 182 |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A2890                         | Structural Steel Bar Joists                       | 11-Sep-26 | 24-Sep-26         | 10                                                                   | 152 | Structural Steel Bar Joists                       |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A2910                         | Metal Decking                                     | 25-Sep-26 | 01-Oct-26         | 5                                                                    | 152 | Metal Decking                                     |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A2920                         | Roof MEP Rough-In                                 | 02-Oct-26 | 08-Oct-26         | 5                                                                    | 254 | Roof MEP Rough-In                                 |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A2930                         | Reinforce and Pour Concrete Roof Deck             | 02-Feb-27 | 05-Feb-27         | 4                                                                    | 179 | Reinforce and Pour Concrete Roof Deck             |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A2900                         | Strip Tilt Wall Bracing                           | 08-Feb-27 | 09-Feb-27         | 2                                                                    | 193 | Strip Tilt Wall Bracing                           |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A2940                         | LWIC and Cure                                     | 17-Feb-27 | 22-Feb-27         | 4                                                                    | 173 | LWIC and Cure                                     |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A2950                         | Single Ply Roofing Membrane                       | 24-Feb-27 | 25-Feb-27         | 2                                                                    | 172 | Single Ply Roofing Membrane                       |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A2960                         | Roofing Dryin                                     |           | 25-Feb-27         | 0                                                                    | 172 | Roofing Dryin                                     |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | BUILDING ENVELOPE AND DRYIN   |                                                   | 26-Feb-27 | 11-Mar-27         | 10                                                                   | 172 |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A2970                         | Install Exterior Doors and Hardware               | 26-Feb-27 | 04-Mar-27         | 5                                                                    | 172 | Install Exterior Doors and Hardware               |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A2980                         | Install Louvers                                   | 05-Mar-27 | 11-Mar-27         | 5                                                                    | 172 | Install Louvers                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A2990                         | Building Dried-In                                 |           | 11-Mar-27         | 0                                                                    | 172 | Building Dried-In                                 |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | INTERIOR FINISHES             |                                                   | 05-May-27 | 11-Jun-27         | 27                                                                   | 145 |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A3050                         | Plumbing Rough-In                                 | 05-May-27 | 11-May-27         | 5                                                                    | 134 | Plumbing Rough-In                                 |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A3070                         | Mechanical Rough-In                               | 12-May-27 | 18-May-27         | 5                                                                    | 142 | Mechanical Rough-In                               |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A3040                         | Fire Alarm / Low Voltage Rough-In                 | 12-May-27 | 18-May-27         | 5                                                                    | 147 | Fire Alarm / Low Voltage Rough-In                 |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A3080                         | Electrical Rough-In                               | 12-May-27 | 25-May-27         | 10                                                                   | 134 | Electrical Rough-In                               |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A3060                         | Fire Sprinkler Rough-In                           | 19-May-27 | 25-May-27         | 5                                                                    | 142 | Fire Sprinkler Rough-In                           |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A3090                         | MEP Rough-In Inspection                           |           | 25-May-27         | 0                                                                    | 145 | MEP Rough-In Inspection                           |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A3100                         | Spray Insulation                                  | 26-May-27 | 27-May-27         | 2                                                                    | 145 | Spray Insulation                                  |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A3110                         | Finish Concrete Flooring / Pads                   | 28-May-27 | 11-Jun-27         | 10                                                                   | 145 | Finish Concrete Flooring / Pads                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | MEP EQUIPMENT                 |                                                   | 26-Feb-27 | 06-Jul-27         | 90                                                                   | 145 |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A3120                         | Install Mechanical Rooftop Equipment              | 26-Feb-27 | 04-Mar-27         | 5                                                                    | 225 | Install Mechanical Rooftop Equipment              |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A3220                         | Install Generators                                | 14-Jun-27 | 21-Jun-27         | 5                                                                    | 150 | Install Generators                                |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A3130                         | Electrical Room Equipment (Emergency Switchboard) | 14-Jun-27 | 28-Jun-27         | 10                                                                   | 145 | Electrical Room Equipment (Emergency Switchboard) |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A3180                         | Fire Pump Room Equipment                          | 14-Jun-27 | 28-Jun-27         | 10                                                                   | 150 | Fire Pump Room Equipment                          |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A3140                         | Functional Performance Testing (Mechanical)       | 29-Jun-27 | 06-Jul-27         | 5                                                                    | 145 | Functional Performance Testing (Mechanical)       |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | FINAL CLEAN AND INSPECTIONS   |                                                   | 19-Jul-27 | 20-Mar-28         | 167                                                                  | 0   |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A3270                         | Final Inspections - Exterior                      | 19-Jul-27 | 27-Aug-27         | 30                                                                   | 137 | Final Inspections - Exterior                      |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A3250                         | Final Cleaning                                    | 07-Jan-28 | 13-Jan-28         | 5                                                                    | 15  | Final Cleaning                                    |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A3260                         | Final Inspections - Interior                      | 07-Feb-28 | 20-Mar-28         | 30                                                                   | 0   | Final Inspections - Interior                      |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | EVIDENCE AND STORAGE BUILDING |                                                   | 03-Apr-26 | 22-Nov-27         | 409                                                                  | 79  |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | STRUCTURE                     |                                                   | 03-Apr-26 | 26-Feb-27         | 224                                                                  | 139 |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | FOUNDATION                    |                                                   | 03-Apr-26 | 22-Jun-26         | 55                                                                   | 79  |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A3370                         | Layout Building Corners and Control Lines         | 03-Apr-26 | 03-Apr-26         | 1                                                                    | 79  | Layout Building Corners and Control Lines         |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A3400                         | Excavate / Forms and Reinforcement for Footings   | 06-Apr-26 | 24-Apr-26         | 15                                                                   | 79  | Excavate / Forms and Reinforcement for Footings   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A3410                         | Pour Footings                                     | 27-Apr-26 | 29-Apr-26         | 3                                                                    | 79  | Pour Footings                                     |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  | A3430                         | MEP Underground Start                             |           | 29-Apr-26         | 0                                                                    | 79  | MEP Underground Start                             |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   |           |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |
|                                                |  |                               |                                                   | </        |                   |                                                                      |     |                                                   |     |      |     |     |     |     |     |     |     |     |           |      |     |     |   |     |     |     |     |     |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |     |

[illegible]



[illegible]

| Riviera Beach Police Complex-Baseline Schedule                                                                                                           |  |                             |                                                         |           | Project Name: Riviera Beach Police Complex<br>Full Baseline Schedule |             |     |   |     |     |      |     |     |     |     |     |     |     | 07-Aug-25 |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |                                                         |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|----------------------------------------------------------------------------------------------------------------------------------------------------------|--|-----------------------------|---------------------------------------------------------|-----------|----------------------------------------------------------------------|-------------|-----|---|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----------|---|-----|-----|---|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|---------------------------------------------------------|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| Activity ID                                                                                                                                              |  | Activity Name               | Start                                                   | Finish    | Original Duration                                                    | Total Float |     |   |     |     | 2026 |     |     |     |     |     |     |     | 2027      |   |     |     |   |     |     |     | 2028 |     |     |     |     |     |     |     |     |     |     |     |     |                                                         |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  |                             |                                                         |           |                                                                      |             | Oct | N | Dec | Jan | Feb  | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct       | N | Dec | Jan | F | Mar | Apr | May | Jun  | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul                                                     | Aug | Sep |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4470                       | Target Racking System                                   | 02-Sep-27 | 16-Sep-27                                                            | 10          | 79  |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Target Racking System                                   |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4480                       | Safety Ceiling and Baffles                              | 17-Sep-27 | 29-Oct-27                                                            | 30          | 79  |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Safety Ceiling and Baffles                              |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4490                       | Bullet Trap                                             | 01-Nov-27 | 05-Nov-27                                                            | 5           | 79  |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Bullet Trap                                             |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4560                       | Systems Startup and Integration                         | 08-Nov-27 | 15-Nov-27                                                            | 5           | 79  |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Systems Startup and Integration                         |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | EXTERIOR FINISHES           | 05-Feb-27                                               | 26-Mar-27 | 35                                                                   | 239         |     |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |                                                         |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4500                       | Exterior Painting                                       | 05-Feb-27 | 26-Feb-27                                                            | 15          | 239 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Exterior Painting                                       |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4510                       | Concrete Texture                                        | 05-Feb-27 | 26-Feb-27                                                            | 15          | 239 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Concrete Texture                                        |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4520                       | Murals                                                  | 01-Mar-27 | 26-Mar-27                                                            | 20          | 239 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Murals                                                  |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | MEP EQUIPMENT               | 14-Jan-27                                               | 09-Apr-27 | 60                                                                   | 139         |     |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |                                                         |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4280                       | Install Mechanical Rooftop Equipment                    | 14-Jan-27 | 11-Feb-27                                                            | 20          | 174 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Install Mechanical Rooftop Equipment                    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4310                       | Install Specialty Mechanical Equipment for Firing Range | 14-Jan-27 | 11-Feb-27                                                            | 20          | 174 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Install Specialty Mechanical Equipment for Firing Range |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4290                       | Electrical Room Equipment (Panels and Switchgear)       | 15-Mar-27 | 02-Apr-27                                                            | 15          | 79  |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Electrical Room Equipment (Panels and Switchgear)       |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4300                       | Functional Performance Testing                          | 05-Apr-27 | 09-Apr-27                                                            | 5           | 139 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Functional Performance Testing                          |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | FINAL CLEAN AND INSPECTIONS | 29-Mar-27                                               | 22-Nov-27 | 165                                                                  | 79          |     |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |                                                         |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4530                       | Final Inspections - Exterior                            | 29-Mar-27 | 02-Apr-27                                                            | 5           | 239 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Final Inspections - Exterior                            |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4540                       | Final Cleaning                                          | 25-Oct-27 | 29-Oct-27                                                            | 5           | 89  |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Final Cleaning                                          |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4550                       | Final Inspections - Interior                            | 16-Nov-27 | 22-Nov-27                                                            | 5           | 79  |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Final Inspections - Interior                            |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | SITE WORK / AMENITIES       | 25-Nov-26                                               | 28-Sep-27 | 210                                                                  | 116         |     |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |                                                         |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | UTILITIES                   | 25-Nov-26                                               | 24-Mar-27 | 80                                                                   | 116         |     |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |                                                         |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4670                       | UG Water Line                                           | 25-Nov-26 | 24-Dec-26                                                            | 20          | 116 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | UG Water Line                                           |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4680                       | UG Sanitary Sewer                                       | 28-Dec-26 | 26-Jan-27                                                            | 20          | 116 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | UG Sanitary Sewer                                       |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4740                       | Install Grease Trap                                     | 27-Jan-27 | 02-Feb-27                                                            | 5           | 146 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Install Grease Trap                                     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4710                       | UG Storm Drains (Basins and Exfiltration Trenches)      | 27-Jan-27 | 24-Feb-27                                                            | 20          | 116 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | UG Storm Drains (Basins and Exfiltration Trenches)      |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4720                       | UG Electrical / Low Voltage                             | 25-Feb-27 | 17-Mar-27                                                            | 15          | 116 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | UG Electrical / Low Voltage                             |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4730                       | UG Utilities Site Inspections                           | 18-Mar-27 | 24-Mar-27                                                            | 5           | 116 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | UG Utilities Site Inspections                           |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | PAVING / CURBS / SIDEWALKS  | 25-Mar-27                                               | 17-Jun-27 | 60                                                                   | 116         |     |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |                                                         |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4780                       | Install Rock Base                                       | 25-Mar-27 | 07-Apr-27                                                            | 10          | 116 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Install Rock Base                                       |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4790                       | Survey Parking Lots                                     | 08-Apr-27 | 14-Apr-27                                                            | 5           | 116 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Survey Parking Lots                                     |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4800                       | Bluetop / Compact                                       | 15-Apr-27 | 21-Apr-27                                                            | 5           | 116 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Bluetop / Compact                                       |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4810                       | Form and Pour Curb                                      | 22-Apr-27 | 12-May-27                                                            | 15          | 116 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Form and Pour Curb                                      |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4820                       | Final Grade                                             | 13-May-27 | 26-May-27                                                            | 10          | 116 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Final Grade                                             |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4830                       | Asphalt                                                 | 27-May-27 | 17-Jun-27                                                            | 15          | 116 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Asphalt                                                 |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | SITE AMENITIES              | 21-Jun-27                                               | 26-Jul-27 | 25                                                                   | 116         |     |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |                                                         |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4570                       | Outdoor Training Area                                   | 21-Jun-27 | 12-Jul-27                                                            | 15          | 116 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Outdoor Training Area                                   |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4580                       | Dog Run                                                 | 13-Jul-27 | 26-Jul-27                                                            | 10          | 116 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Dog Run                                                 |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | SITE FINISHES               | 27-Jul-27                                               | 21-Sep-27 | 40                                                                   | 116         |     |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |                                                         |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4600                       | Security Fencing                                        | 27-Jul-27 | 09-Aug-27                                                            | 10          | 116 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Security Fencing                                        |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4640                       | Striping and Signage                                    | 10-Aug-27 | 23-Aug-27                                                            | 10          | 116 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Striping and Signage                                    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4660                       | Landscaping                                             | 24-Aug-27 | 14-Sep-27                                                            | 15          | 116 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Landscaping                                             |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4650                       | Trash Enclosure Wall                                    | 15-Sep-27 | 21-Sep-27                                                            | 5           | 116 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Trash Enclosure Wall                                    |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4690                       | Flag Pole                                               | 15-Sep-27 | 21-Sep-27                                                            | 5           | 116 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Flag Pole                                               |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4700                       | Monument                                                | 15-Sep-27 | 21-Sep-27                                                            | 5           | 116 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Monument                                                |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | SITE INSPECTIONS            | 22-Sep-27                                               | 28-Sep-27 | 5                                                                    | 116         |     |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |                                                         |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  | A4870                       | Site Inspections                                        | 22-Sep-27 | 28-Sep-27                                                            | 5           | 116 |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     | Site Inspections                                        |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|                                                                                                                                                          |  |                             |                                                         |           |                                                                      |             |     |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |                                                         |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |
| <div><div></div> Actual Work</div> <div><div></div> Critical Remaining Work</div> <div><div></div> Remaining Work</div> <div><div></div> Milestone</div> |  |                             |                                                         |           | Page 10 of 10                                                        |             |     |   |     |     |      |     |     |     |     |     |     |     |           |   |     |     |   |     |     |     |      |     |     |     |     |     |     |     |     |     |     |     |     |                                                         |     |     |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |  |